



2020 Street Improvement Project

Project Update - August 14, 2020

Project Information

This week, the City's contractor began placing the roadway subbase and aggregate. The roadbed work will continue into the beginning of next week, followed by the installation of concrete curb and gutter. Currently, the contractor is scheduled to pave the first layer of bituminous the week of August 27th. Please note this schedule is weather dependent, subject to change, and will be updated as necessary.

Information about the scope of improvements, frequently asked questions and project contacts are included in this newsletter. As the project progresses, should you have any questions, please reach out to the contacts listed below. During construction, an on-site representative will be present on site each day who will be your first point of contact and fastest way to get an answer for all questions regarding construction. Newsletters will be delivered or emailed weekly, and posted on the City's website as the project progresses to inform property owners of the progress and upcoming construction schedule.

Construction working hours within the City of Mahtomedi are 7am-7pm during weekdays and 8am-5pm on Saturdays. Work is not permitted on Sundays or holidays.



Doorhangers and Email

During the course of construction, the primary method of communication will be as-needed via doorhanger. Please be sure to check your door each day for a bright-colored doorhanger to alert you to items such as the start of construction, possible water shut downs (in specific locations), temporary mail information (in specific locations), and sod or seed information, etc.

Email will also be used to communicate project schedule updates, where the work will be occurring, and upcoming impacts to residents. If you would like to be included on the email list, please send an email to the **Project Engineer, Lydia Ener, at lener@wsbeng.com**.

Project Improvements

The 2020 Street Improvements project involves street, trail, storm, and watermain improvements on Birchwood Road and Lost Lake Court.

Due to the watermain improvements, temporary water will be installed on Birchwood Road. Properties will receive a doorhanger prior to the turn over of water to the temporary system.

It will be the project team's goal to minimize impacts to residents during construction activities, however, no matter how hard we try, construction activities generate dust, noise, and temporary inconveniences. Occasionally, construction will generate vibrations that you may feel within your home. These vibrations do not typically cause problems, however, if you have any questions please contact Dylan Casey.

Dylan Casey
On-Site Representative
612-283-7466

Lydia Ener
Project Engineer
763-270-3464
lener@wsbeng.com

Nick Guilliams
Project Manager
651-286-8468

Bob Goebel
Public Works Director
651-773-9730